



Land to the West of Valley View Road, Whitehaven

Engineering works application, 4/22/2217/OF1

Construction Method Statement

July 2022

1. Introduction

- 1.1 This Construction Method Statement has been prepared in association with Story Homes full application under Copeland planning reference 4/22/2217/OF1 for;
- Importation and deposit of earth material to reprofile existing ground levels/contours; installation of surface water drainage infrastructure including installation of foul water drainage infrastructure.
- 1.2 This method statement is intended to demonstrate Story Homes general construction methods to preclude impacts of the development on interests of acknowledged importance, including adjacent residential amenity and ecological interests.
- 1.3 This document should be read alongside the Silt Management Reporting Plan (July 2022) and the Surface Water Management Plan phase 1, drawing number 20095.90.9.SWMPP1 and Surface Water Management Plan phase 2, drawing number 20095.90.9.SWMPP2.

2. Site Location

- 2.1 The Site is current agricultural land to the west of Valley View Road, Whitehaven. The site is subject to a current planning application for engineering works, to prepare the land for future housing development.

3. Traffic Management

- 3.1 All traffic will access the Site from the construction access on High Road, Whitehaven.
- 3.2 The compound currently serving Edgehill Park Phase 2 will continue to be utilised for the engineering works at this site. A dedicated car park for contractors and site visitors will also be provided. Site plant will be parked overnight within the compound and shall be immobilised.
- 3.3 Entrance gates will be provided at the entrance of the compound to safely secure this area when the Site is closed.

4. Noise and Vibration

- 4.1 The Site Manager will monitor noise levels at key boundary locations as and when required. If there are concerns that noise levels will impact on neighbouring properties, then temporary noise screening structure and the use of silenced plant equipment will be considered and implemented accordingly.
- 4.2 The Site Manager will monitor noise generated by the Site throughout the day to ensure no unnecessary nuisance is experienced by neighbours (such as shouting, bad language, radios etc). Story Homes in-house regional HSE advisors and the allocated site production manager will also regularly monitor compliance with this requirement.

- 4.3 Generally, audible warning systems necessary for health and safety reasons shall be set to the minimum setting (if they are adjustable).
- 4.4 In the event of a complaint being received, the site manager will be responsible for following the complaint through to resolution and initiating any necessary corrective action.

5. Dust and Dirt Management

- 5.1 The Site Manager will monitor dust and dirt levels at key boundary locations as and when required.
- 5.2 If there are concerns that that dust and dirt levels will impact on neighbouring properties, then water suppression will be employed. This will be carried out by a water bowser spray tank system that will be manoeuvred throughout the site in dry periods by telehandler and other plant equipment. Frequency of use will be determined by the site manager.
- 5.3 The Silt Management Reporting Plan July 2022 shall be followed accordingly as managed by the Site Manager.
- 5.4 Any haul roads shall initially be constructed in hardcore/crushed material construction. They will be sprayed by water douser in dry periods to minimise dust.
- 5.5 To minimise dirt from leaving the site a pressure washer will be available at the site compound to enable the wheel wash of all associated construction vehicles. The availability of a pressure washer and site use will be monitored by the site manager. Wheel washing will be carried out manually and will help prevent public highways from getting soiled. In the event a highway does become soiled, the road sweeper will be called to clean the roads as soon as possible.
- 5.6 All vehicles will enter and exit the Site via the access gate throughout the construction.
- 5.7 Materials shall be stored within the compound materials lay area. To reduce potential for airborne dust from the materials, monitoring shall take place with mitigation response where necessary.
- 5.8 The Site Manager shall monitor dust production at regular intervals during the day in accordance with changing weather conditions.
- 5.9 The internal roads within the site and compound will be cleaned using a road sweeper on a twice weekly basis. During the winter months this will be increased as required. Following incidences of severe weather of site-specific operations additional cleaning will take place if required.
- 5.10 In the unlikely event that any HGVs take spoil from off-site (i.e outside of Edgehill Park development) to the site (and vice versa), these will be fitted with sheets before leaving site to prevent spillage or deposit any of the materials on the highway.

6. Waste Management

- 6.1 There shall be no burned waste and all waste will be stored in skips.

- 6.2 Clearly marked recycling containers will be available for items unsuitable to be reused.
- 6.3 Vermin control will be monitored by the Site Manager, and any signs of vermin will be dealt with accordingly.

7. Silt Management

- 7.1 Surface Water Management Plan Phase 1 drawing no. 20095.90.9.SWMPP1 and Phase 2 drawing no. 20095.90.9.SWMPP2 and the Silt Management Reporting Plan July 2022 provides details of how silt and surface water runoff will be managed during the works.
- 7.2 The works are to be carried out in 2 phases as per the plans. Phase 1 shall first include the carrying out of temporary bunds on the north and eastern platform edges to channel surface water to the temporary settling pond. From there water shall pass through a silt control headwall and silt bag (Murloc type or similar) and discharge via a v-ditch into the existing ravine. Phase 1 shall also include the erection of permanent land and carrier drains, and start on the new permanent SUDS pond.
- 7.3 The phase 2 surface water construction measures include a network of v-ditches within the main development platform that shall be used commensurate with progression of the main earthworks. For additional robustness, two straw bale check dams shall be put in the v-ditch as indicated to slow flow and catch sediment in the channel before the water enters the temporary settling pond.
- 7.4 These measures and the Silt Management Reporting plan shall help protect against untreated surface water entering drains in the vicinity of the Site.

8. Working Times and Deliveries

- 8.1 In accordance with previous approvals, construction work will not take place outside the hours of 7.30am to 6.00pm Mondays to Fridays and 8.00am to 1.00pm on Saturdays and at no time on Sundays, Bank, or public holidays, unless otherwise agreed by Copeland Borough Council.
- 8.2 For avoidance of doubt, these times will exclude site operatives arriving and departing from the Site at the start and end of the working day and use of compound and welfare facilities. They also exclude the use of the street cleaner on roads within the Site.
- 8.3 Story Homes shall endeavour to ensure that all deliveries to the Site are limited to the working hours and will work with contractors and suppliers to ensure where possible sufficient spacing of time between separate deliveries so that any delays (i.e, caused by vehicles getting stuck in traffic or lengthy loading/unloading) will not impact on the surrounding highway network.

9. Communications and Complaints

- 9.1 Any concerns about the Site should be directed to the Site Manager in the first instance.