



PLAN



JW Plant Solutions Ltd
3 Bank Head
Haverigg
LA18 4LZ
07540946445
Jwplantsolutionsltd@gmail.com
Reg no. 09740980
Vat no. 220150770

Partfield Park Percolation Test

Test Hole 1



Fail.

Test hole 1 was very heavy clay. After 4 hours there was 10mm more water in the hole than at the start of the test.

Test Hole 2



Fail.

This area was water logged.

Test Hole 3



Fail.

Test hole 3 was heavy clay.

We found a land drain and after 2 hours the hole was waterlogged.

Test Hole 4



Fail.

Test hole 4 was sandy soil.

After 4 hours the level had dropped by 40mm.